

## Construction Method Statement

### Pre-construction

I have ordered the planters which are the following dimensions:

	1.5m X 1m
	1.5m x 1m
	0.5m x 3m

These are being delivered on the 23<sup>rd</sup> March. I am already in possession of the plants, soil and street furniture. A suspension for the allocated space has been agreed with the council for the 28<sup>th</sup>.

### Construction

Myself and 2 partners will carry and locate the planters within the agreed parameters. Aggregate and topsoil will be added before planting is completed.

Reflectors and visual highlights will be fitted to the corners of the parklet.

The parklet features will be carried into place and securely fastened to the planters via screws.

Sweeping and a general tidy up will be completed following the installation of all the features.

Planters will be thoroughly watered and the council will be notified that the installation has been completed.