

HIGHWAY MAINTENANCE PROGRAMME - 2022/ 2023 (Updated June 2022)

Street Name (Carriageway Resurfacing)	Ward	Status
Belmont Park Rd E10	Forest	To be programmed
Brierley Rd E11	Cann Hall	Completed
Church Lane E11	Leytonstone	To be programmed
Coopers Lane E10	Leyton	In progress
Falmouth Ave E4	Hatch Lane & Highams Park North	To be programmed
First Ave E17	Hoe Street	To be programmed
Hainault Rd E11 (Norlington Rd to Fairlop Rd)	Leytonstone	To be programmed
Hampton Rd E4 (York Rd to Hall Lane)	Valley	To be completed in June 22
Harman Close E4	Hatch Lane & Highams Park North	To be completed in June 22
Kirkdale Rd E11	Leytonstone	To be programmed
Lemna Rd E11	Leytonstone	To be programmed
Linnett Close E4	Larkswood	To be completed in June 22
Mapleton Road E4	Larkswood	To be completed in July 22
Marion Grove IG8	Hatch Lane & Highams Park North	To be completed in July 22
Mulberry Close E4	Endlebury	To be programmed

Simmons Lane E4	Hatch Lane & Highams Park North	To be completed in July 22
Thorpe Rd E7	Cann Hall	To be completed in July 22
Wellington Ave E4	Endlebury	To be completed in July 22
Whitehall Gardens E4 - section only	Chingford Green	To be programmed
Street Name (Footway Resurfacing)	Ward	Status
Arundel Close E15	Cann Hall	To be programmed
Beresford Rd E17	Chapel End	Completed
Boundary Rd E17 (Hoe St to Violet Rd)	Lea Bridge	To be programmed
Chadwick Rd E11	Leytonstone	To be programmed
Falmouth Ave E4	Hatch Lane & Highams Park North	In progress
Mulberry Close E4	Endlebury	To be programmed
Stanley Rd E4	Chingford Green	To be programmed